



Ontwerp en Realisatie

14 june

Document: Intern

To do list Robert | Roofproject Greven

Just information

- Alex comes Tuesday to fix electricity in the floor of the hal
- Tuesday Sollar panel comes
- Monday I have call with pontmeyer about rooftails
- Please talk with Lukas about tools because now he have everything

To do:

- Finnish The sleeping rooms. Ready for stuc (stucadoor comes end of the week).
- Roofisolation inside loft finnisch
- Wals for new toilet
- Roofingtails
- Make slidingdoors I have system information in my bag for you.
- Finnish wood around the roof
- Fermacell floors
- Gyprok by stairs
- Take a pilar from the stairs to me than I can make it for the balustrade.
- Gyprok and fermacel on the loft